

3Q2022 LEAK MONITORING SURVEY REPORT SUMMARY

Transcontinental Gas Pipe Line Company, LLC
Compressor Station 190 – Howard County, Maryland
Part 70 Operating Permit No 24-027-00223



Pursuant to COMAR 26.11.41.07. 07A(1)(c), Transco hereby posts the following quarterly report summary of the leak monitoring survey conducted at Compressor Station 190 in Howard County, Maryland.

The summary report includes the information required in COMAR 26.11.41.07. 07A(1)(a), which includes the following:

- (i) Date of the survey;
- (ii) A list of each fugitive emission and repair;
- (iii) Any deviations from the initial methane monitoring plan or a statement that there were no deviations from the initial methane monitoring plan;
- (iv) Number and type of components for which fugitive emissions were detected;
- (v) Number and type of difficult-to-monitor fugitive emission components monitored;
- (vi) Instrument reading of each fugitive emissions component that requires repair when EPA Method 21 (40 CFR 60, Appendix A-7) is used for monitoring;
- (vii) Number and type of fugitive emissions components that were not repaired;
- (viii) Number and type of fugitive emission components placed on delay of repair and explanation for each delay of repair;
- (ix) The date of successful repair of the fugitive emissions component; and
- (x) Instrumentation used to resurvey a repaired fugitive emissions component that could not be repaired during the initial fugitive emissions finding.

Each LDAR survey summary report will be posted on the website for a period of at least two years from the date of the survey.

| Quarterly Monitoring Survey Report Summary | | |
|--|--------------------------------|---|
| Facility | Transco Compressor Station 190 | |
| Regulation(s) | COMAR 26.11.41 | |
| Survey Method(s) | OGI | |
| Equipment | GFX320 | |
| Report Summary | | Required by |
| Survey Date | 8/29-30/2022 | COMAR 26.11.41.07A.(1)(a)(i) |
| A List of Each Leak and Repair | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ii) |
| Deviated from Monitoring Plan | No | COMAR 26.11.41.07A.(1)(a)(iii) |
| Number and Type of Components found to have fugitive emissions. | 39 | COMAR 26.11.41.07A.(1)(a)(iv) |
| Number and type of difficult-to-monitor components monitored | NA | COMAR 26.11.41.07A.(1)(a)(v) |
| Number and type of components not repaired | 17 | COMAR 26.11.41.07A.(1)(a)(vii) - See Table 1 |
| Number and type of Components placed on Delay of Repair | 20 | COMAR 26.11.41.07A.(1)(a)(viii) - See Table 1 |
| Repair Date | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ix) |
| Method to Resurvey Repaired Components | See Table 1 | COMAR 26.11.41.07A.(1)(a)(x) |

NA = Not Applicable

**TABLE 1
Monitoring Survey Summary**

| Facility Name | Leak Date | Component Type | Component Sub Type | Location Description | Status | Repair Confirmation Date | Confirmation Method | Delay Of Repair | DOR Reason |
|---------------------------|------------|----------------|------------------------|--|------------------------|--------------------------|----------------------------|-----------------|--|
| COMAR 26.11.41.07A.(1)(a) | (i) | | (ii) | (ii) | | (ix) | (x) | (viii) | (viii) |
| 190 Station | 08/29/2022 | Valve | Block Valve | Packing of MD-38. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/29/2022 | Valve | Control Valve | Seat of Station Discharge BDV XV-9900. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 08/29/2022 | Valve | Block Valve | Packing of Valve M-1 on North End of Domestic Fuel Gas Metering Building. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Connector | Connector | Threaded Connection of West Pilot to Manifold on Discharge PRV, Unit 1. | DOR - Repair Confirmed | 9/7/2022 | Method 21- Soap Bubbles | No | |
| 190 Station | 08/29/2022 | Valve | Block Valve | Packing of Bypass Valve, Unit 2. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Valve | Needle Valve | Packing of South Pressure Transmitting Needle Block Valve Southeast of Unit 3's Discharge PRV. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/29/2022 | Valve | Needle Valve | Threaded connection of Valve of North Middle Pressure Transmitting Needle Block Valve Southeast of Unit 3's Discharge PRV. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 08/29/2022 | Valve | Block Valve | Packing of Discharge Valve, Unit 4. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Connector | Connector | Threaded Connection of West Pilot to Manifold on Discharge PRV, Unit 8. | Repair Confirmed | 9/12/2022 | Method 21- Soap Bubbles | No | |
| 190 Station | 08/29/2022 | Valve | Block Valve | Packing of Discharge Valve, Unit 8. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Valve | Block Valve | Packing of Bypass Valve, Unit 8. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Connector | Connector | Threaded Connection of West Pilot to Manifold on Discharge PRV, Unit 9. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Compressor | Adjustable Pocket Ster | Unloader Seal 114 (#6), Unit 11. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/29/2022 | Valve | Control Valve | Seat of Automatic Fuel Gas BDV on Inlet Line to Unit 13's Exterior FG Scrubber. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/29/2022 | Connector | Hatch Seal | Hatch Seal below Insultion Cover on Unit 13's Domestic FG Scrubber. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/29/2022 | Connector | Connector | Tubing to Coupling below Rosemount Transmitter PT-XX31/PT4430 on Measurement Panel, Unit 13. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/29/2022 | Connector | Connector | West Threaded Connection of Seal Gas Inlet Ball Valve on Northwest Corner of Compressor Skid, Unit 13. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/29/2022 | Connector | Plug | Plug below Power Gas Filter on BDV, Unit 13. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/29/2022 | Valve | Control Valve | Seat of EBD-4001. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |

TABLE 1
Monitoring Survey Summary

| Facility Name | Leak Date | Component Type | Component Sub Type | Location Description | Status | Repair Confirmation Date | Confirmation Method | Delay Of Repair | DOR Reason |
|---------------------------|------------|------------------------|------------------------|---|-----------------|--------------------------|---------------------|-----------------|--|
| COMAR 26.11.41.07A.(1)(a) | (i) | | (ii) | (ii) | | (ix) | (x) | (viii) | (viii) |
| 190 Station | 08/29/2022 | Connector | Connector | Bottom Threaded Connection of Union Downstream of Power Gas Ball Valve BV-1P-186 adjacent to Valve MD-39. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Connector | Plug | East Plug of Selector Valve on Valve MD-39. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Valve | Block Valve | Packing of Valve MD-39. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Connector | Connector | North Threaded Connection of Union Downstream of Ball Valve BV-1P-229, Southwest Pig Trap Area. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Valve | Control Valve | Actuator Seal on Suction Blowdown EBD-103, Southwest Pig Trap Area. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 08/29/2022 | Connector | Hammer Union | Yale Cap above B2 on Jump Line of Valve 190C0. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 08/29/2022 | Valve | Gate Valve | Packing of 6" Standalone WKM East of Valve 190S1. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Valve | Block Valve | Packing of Valve 190S1. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 08/29/2022 | Connector | Grease Zerk | Bottom East Grease Fitting on Discharge Header ESD Valve CV-98601. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Valve | Gate Valve | Packing of North Capped Outlet Block Valve on Out-of-Service Scrubbers. | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Valve | Control Valve | Seat of EBD Valve EBD-4000 South Discharge Header. (DOR on Target Track) | Not Repaired | | | No | |
| 190 Station | 08/29/2022 | Connector | Union | Union on Power/Control Gas Line to EBD-104. | Not Repaired | | | No | |
| 190 Station | 08/30/2022 | Valve | Block Valve | Packing of Discharge Valve, Unit 9. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 08/30/2022 | Pressure Relief Device | Pressure Relief Device | Seat of Discharge PRV-2863, Unit 11. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 08/30/2022 | Compressor | Adjustable Pocket Ster | Head End Unloader Seal of Cylinder 3, Unit 3. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/30/2022 | Compressor | Adjustable Pocket Ster | Head End Unloader Seal of Cylinder 3, Unit 4. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/30/2022 | Compressor | Adjustable Pocket Ster | Head End Unloader Seal of Cylinder 3, Unit 5. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 08/30/2022 | Compressor | Adjustable Pocket Ster | Unloader Seal 201, Unit 7. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 08/30/2022 | Compressor | Adjustable Pocket Ster | Unloader Seal 111, Unit 8. | Not Repaired | | | No | |
| 190 Station | 08/30/2022 | Valve | Block Valve | Packing of Discharge Valve, Unit 9. | Not Repaired | | | No | |

2Q2022 LEAK MONITORING SURVEY REPORT SUMMARY

Transcontinental Gas Pipe Line Company, LLC
Compressor Station 190 – Howard County, Maryland
Part 70 Operating Permit No 24-027-00223



Pursuant to COMAR 26.11.41.07. 07A(1)(c), Transco hereby posts the following quarterly report summary of the leak monitoring survey conducted at Compressor Station 190 in Howard County, Maryland.

The summary report includes the information required in COMAR 26.11.41.07. 07A(1)(a), which includes the following:

- (i) Date of the survey;
- (ii) A list of each fugitive emission and repair;
- (iii) Any deviations from the initial methane monitoring plan or a statement that there were no deviations from the initial methane monitoring plan;
- (iv) Number and type of components for which fugitive emissions were detected;
- (v) Number and type of difficult-to-monitor fugitive emission components monitored;
- (vi) Instrument reading of each fugitive emissions component that requires repair when EPA Method 21 (40 CFR 60, Appendix A-7) is used for monitoring;
- (vii) Number and type of fugitive emissions components that were not repaired;
- (viii) Number and type of fugitive emission components placed on delay of repair and explanation for each delay of repair;
- (ix) The date of successful repair of the fugitive emissions component; and
- (x) Instrumentation used to resurvey a repaired fugitive emissions component that could not be repaired during the initial fugitive emissions finding.

Each LDAR survey summary report will be posted on the website for a period of at least two years from the date of the survey.

| Quarterly Monitoring Survey Report Summary | | |
|--|--------------------------------|---|
| Facility | Transco Compressor Station 190 | |
| Regulation(s) | COMAR 26.11.41 | |
| Survey Method(s) | OGI | |
| Equipment | GFX320 | |
| Report Summary | | Required by |
| Survey Date | 4/29/2022 | COMAR 26.11.41.07A.(1)(a)(i) |
| A List of Each Leak and Repair | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ii) |
| Deviated from Monitoring Plan | No | COMAR 26.11.41.07A.(1)(a)(iii) |
| Number and Type of Components found to have fugitive emissions. | 12 | COMAR 26.11.41.07A.(1)(a)(iv) |
| Number and type of difficult-to-monitor components monitored | NA | COMAR 26.11.41.07A.(1)(a)(v) |
| Number and type of components not repaired | 6 | COMAR 26.11.41.07A.(1)(a)(vii) - See Table 1 |
| Number and type of Components placed on Delay of Repair | 6 | COMAR 26.11.41.07A.(1)(a)(viii) - See Table 1 |
| Repair Date | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ix) |
| Method to Resurvey Repaired Components | See Table 1 | COMAR 26.11.41.07A.(1)(a)(x) |

NA = Not Applicable

TABLE 1
Monitoring Survey Summary

| Facility Name | Leak Date | Component Type | Component Sub Type | Location Description | Status | Repair Confirmation Date | Confirmation Method | Delay Of Repair | DOR Reason |
|---------------------------|------------|----------------|--------------------|--|------------------|--------------------------|-------------------------|-----------------|--|
| COMAR 26.11.41.07A.(1)(a) | (i) | | (ii) | (ii) | | (ix) | (x) | (viii) | (viii) |
| 190 Station | 04/29/2022 | Connector | Connector | Threaded Connection of Ball Valve on Unit 2 Cylinder 2. | Repair Confirmed | 4/29/2022 | OGI | No | |
| 190 Station | 04/29/2022 | Flange | Flange | Unloader Flange Seal 111, Unit 2 Cylinder 1. | Delay of Repair | | | Yes | The repair requires parts or equipment that takes longer than 30 days to be ordered and delivered. |
| 190 Station | 04/29/2022 | Flange | Flange | Unloader Flange Seal, Unit 2 Cylinder 2. | Delay of Repair | | | Yes | The repair requires parts or equipment that takes longer than 30 days to be ordered and delivered. |
| 190 Station | 04/29/2022 | Flange | Flange | Head Seal of Unit 3 Cylinder 3. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 04/29/2022 | Compressor | Compressor | Head End Seal, Unit 4 Cylinder 3. | Delay of Repair | | | Yes | The repair requires parts or equipment that takes longer than 30 days to be ordered and delivered. |
| 190 Station | 04/29/2022 | Valve | Ball Valve | Seal of Suction Bypass Valve to Unit 5. | Repair Confirmed | 5/25/2022 | Method 21- Soap Bubbles | No | |
| 190 Station | 04/29/2022 | Valve | Control Valve | Packing of Globe Valve DCV-0901 on Discharge Line from Unit 9. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 04/29/2022 | Valve | Control Valve | Packing of Globe Valve BCV-0902 on Bypass Line from Unit 9. | Repair Confirmed | 5/25/2022 | Method 21- Soap Bubbles | No | |
| 190 Station | 04/29/2022 | Connector | Fitted Connection | Plug of Needle Valve Above B1 South of MD-42. | Repair Confirmed | 5/10/2022 | Method 21- Soap Bubbles | No | |
| 190 Station | 04/29/2022 | Valve | Control Valve | Seat of Valve EBD on S4 on Emergency Blowdown Stack. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 04/29/2022 | Connector | Fitted Connection | Yale Cap North of 190C0, above Valve B2. | Repair Confirmed | 5/9/2022 | Method 21- Soap Bubbles | No | |
| 190 Station | 04/29/2022 | Connector | Fitted Connection | Threaded Connection on EBD Control Gas Supply Line to EBD-400. | Repair Confirmed | 5/18/2022 | Method 21- Soap Bubbles | No | |

1Q2022 LEAK MONITORING SURVEY REPORT SUMMARY

Transcontinental Gas Pipe Line Company, LLC
Compressor Station 190 – Howard County, Maryland
Part 70 Operating Permit No 24-027-00223



Pursuant to COMAR 26.11.41.07. 07A(1)(c), Transco hereby posts the following quarterly report summary of the leak monitoring survey conducted at Compressor Station 190 in Howard County, Maryland.

The summary report includes the information required in COMAR 26.11.41.07. 07A(1)(a), which includes the following:

- (i) Date of the survey;
- (ii) A list of each fugitive emission and repair;
- (iii) Any deviations from the initial methane monitoring plan or a statement that there were no deviations from the initial methane monitoring plan;
- (iv) Number and type of components for which fugitive emissions were detected;
- (v) Number and type of difficult-to-monitor fugitive emission components monitored;
- (vi) Instrument reading of each fugitive emissions component that requires repair when EPA Method 21 (40 CFR 60, Appendix A-7) is used for monitoring;
- (vii) Number and type of fugitive emissions components that were not repaired;
- (viii) Number and type of fugitive emission components placed on delay of repair and explanation for each delay of repair;
- (ix) The date of successful repair of the fugitive emissions component; and
- (x) Instrumentation used to resurvey a repaired fugitive emissions component that could not be repaired during the initial fugitive emissions finding.

Each LDAR survey summary report will be posted on the website for a period of at least two years from the date of the survey.

| Quarterly Monitoring Survey Report Summary | | |
|--|--------------------------------|---|
| Facility | Transco Compressor Station 190 | |
| Regulation(s) | COMAR 26.11.41 | |
| Survey Method(s) | OGI | |
| Equipment | GFX320 | |
| Report Summary | | Required by |
| Survey Date | 2/2/2022 | COMAR 26.11.41.07A.(1)(a)(i) |
| A List of Each Leak and Repair | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ii) |
| Deviated from Monitoring Plan | No | COMAR 26.11.41.07A.(1)(a)(iii) |
| Number and Type of Components found to have fugitive emissions. | 7 | COMAR 26.11.41.07A.(1)(a)(iv) |
| Number and type of difficult-to-monitor components monitored | NA | COMAR 26.11.41.07A.(1)(a)(v) |
| Number and type of components not repaired | 4 | COMAR 26.11.41.07A.(1)(a)(vii) - See Table 1 |
| Number and type of Components placed on Delay of Repair | 4 | COMAR 26.11.41.07A.(1)(a)(viii) - See Table 1 |
| Repair Date | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ix) |
| Method to Resurvey Repaired Components | See Table 1 | COMAR 26.11.41.07A.(1)(a)(x) |

NA = Not Applicable

TABLE 1
Monitoring Survey Summary

| Facility Name | Leak Date | Component Type | Component Sub Type | Location Description | Status | Repair Confirmation Date | Confirmation Method | Delay Of Repair | DOR Reason |
|---------------------------|------------|----------------|--------------------|--|------------------|--------------------------|-------------------------|-----------------|--|
| COMAR 26.11.41.07A.(1)(a) | (i) | | (ii) | (ii) | | (ix) | (x) | (viii) | (viii) |
| 190 Station | 02/02/2022 | Connector | Plug | Threading of Plug on Needle Valve Manifold, Top of MD 43B. | Repair Confirmed | 2/17/2022 | Method 21- Soap Bubbles | No | |
| 190 Station | 02/02/2022 | Valve | Control Valve | Packing of Control Valve 190BO. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 02/02/2022 | Connector | Plug | Main Unit 13 vent valve actuator. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 02/02/2022 | Flange | Flange | Flange of Vent Ball Valve, Top of Discharge Line, East of Bettis Control | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 02/02/2022 | Connector | Pressure Regulator | Main Unit 11 and 12 pocket gas regulator. | Delay of Repair | | | Yes | The repair requires parts or equipment that takes longer than 30 days to be ordered and delivered. |
| 190 Station | 02/02/2022 | Valve | Gate Valve | Body of Gate Valve GV-02-108, West Side of #5 Scrubber. | Repair Confirmed | 2/17/2022 | Method 21- Soap Bubbles | No | |
| 190 Station | 02/02/2022 | Compressor | Compressor | Middle Cylinder Head Seal, Unit #2. | Repair Confirmed | 2/25/2022 | Method 21- Soap Bubbles | No | |

4Q2021 LEAK MONITORING SURVEY REPORT SUMMARY

Transcontinental Gas Pipe Line Company, LLC
Compressor Station 190 – Howard County, Maryland
Part 70 Operating Permit No 24-027-00223



Pursuant to COMAR 26.11.41.07. 07A(1)(c), Transco hereby posts the following quarterly report summary of the leak monitoring survey conducted at Compressor Station 190 in Howard County, Maryland.

The summary report includes the information required in COMAR 26.11.41.07. 07A(1)(a), which includes the following:

- (i) Date of the survey;
- (ii) A list of each fugitive emission and repair;
- (iii) Any deviations from the initial methane monitoring plan or a statement that there were no deviations from the initial methane monitoring plan;
- (iv) Number and type of components for which fugitive emissions were detected;
- (v) Number and type of difficult-to-monitor fugitive emission components monitored;
- (vi) Instrument reading of each fugitive emissions component that requires repair when EPA Method 21 (40 CFR 60, Appendix A-7) is used for monitoring;
- (vii) Number and type of fugitive emissions components that were not repaired;
- (viii) Number and type of fugitive emission components placed on delay of repair and explanation for each delay of repair;
- (ix) The date of successful repair of the fugitive emissions component; and
- (x) Instrumentation used to resurvey a repaired fugitive emissions component that could not be repaired during the initial fugitive emissions finding.

Each LDAR survey summary report will be posted on the website for a period of at least two years from the date of the survey.

| Quarterly Monitoring Survey Report Summary | | |
|--|---------------------------------|---|
| Facility | Transco Compressor Station 190 | |
| Regulation(s) | COMAR 26.11.41 | |
| Survey Method(s) | OGI | |
| Equipment | 74900189 - GFX320 (Target GFX2) | |
| Report Summary | | Required by |
| Survey Date | 12/1/2021 | COMAR 26.11.41.07A.(1)(a)(i) |
| A List of Each Leak and Repair | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ii) |
| Deviated from Monitoring Plan | No | COMAR 26.11.41.07A.(1)(a)(iii) |
| Number and Type of Components found to have fugitive emissions. | 14 | COMAR 26.11.41.07A.(1)(a)(iv) |
| Number and type of difficult-to-monitor components monitored | NA | COMAR 26.11.41.07A.(1)(a)(v) |
| Number and type of components not repaired | 8 | COMAR 26.11.41.07A.(1)(a)(vii) - See Table 1 |
| Number and type of Components placed on Delay of Repair | 8 | COMAR 26.11.41.07A.(1)(a)(viii) - See Table 1 |
| Repair Date | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ix) |
| Method to Resurvey Repaired Components | See Table 1 | COMAR 26.11.41.07A.(1)(a)(x) |

NA = Not Applicable

TABLE 1
Monitoring Survey Summary

| Facility Name | Leak Date | Component Type | Component Sub Type | Location Description | Status | Repair Confirmation Date | Confirmation Method | Delay Of Repair | DOR Reason |
|---------------------------|------------|----------------|--------------------|--|------------------------|--------------------------|-------------------------|-----------------|--|
| COMAR 26.11.41.07A.(1)(a) | (i) | | (ii) | (ii) | | (ix) | (x) | (viii) | (viii) |
| 190 Station | 12/01/2021 | Valve | Gate Valve | Packing of Gate Valve GV-02-055 at Scrubbers. | Repair Confirmed | 12/1/2021 | OGI | No | |
| 190 Station | 12/01/2021 | Compressor | Compressor | Distance Piece Connection to Cylinder 1, Unit 5. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 12/01/2021 | Compressor | Pocket Flange | Near Top Left Unloader Flange on Cylinder 1, Unit 4. | Repair Confirmed | 12/22/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Compressor | Pocket Flange | Far Top Left Unloader Flange on Cylinder 2, Unit 4. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Connector | Connector | Threaded Connection from Kiene Valve to Cylinder 3, Unit 2. | Repair Confirmed | 12/22/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Valve | Gate Valve | Packing of Gate Valve GV-02-108 at Scrubbers. | DOR - Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Valve | Control Valve | Seat of EBD Valve EBD-4000, South of Pig Area. | Delay of Repair | | | Yes | The repair requires a facility shutdown to complete. |
| 190 Station | 12/01/2021 | Connector | Connector | Threaded Connection to PSV-0104 from tubing. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 12/01/2021 | Connector | Connector | Connection to manifold from Front Relief Valve Pilot, PSV-0104 outside | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 12/01/2021 | Connector | Union | Union to Tubing on North end of Bottle, Outside of Unit 2 Building. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Connector | Connector | Front Pilot Thread to Manifold on PSV-0304, Outside Unit 3 Building. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Connector | Union | Union to tubing on south side of PSV-0404, Outside Unit 4 Building. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Connector | Connector | Threaded Connection from Front Pilot on top of PSV-0904, Outside Unit | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 12/01/2021 | Connector | Connector | Threading from Front Pilot on PSV-1004, Outside Unit 10 Building. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Valve | Control Valve | Seat of PSV-2863, Outside of Unit 11 Building. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 12/01/2021 | Compressor | Pocket Flange | Top Right Unloader Flange Seal on Cylinder 3, Unit 10. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Compressor | Pocket Flange | Near Top Left Unloader Flange on Cylinder 2, Unit 10. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Compressor | Pocket Flange | Far Top Left Unloader Flange Seal on Cylinder 2, Unit 10. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Compressor | Pocket Flange | Near Top Right Unloader Flange on Cylinder 2, Unit 5. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Compressor | Pocket Flange | Far Top Right Unloader Flange on Cylinder 2, Unit 5. | Repair Confirmed | 12/28/2021 | Method 21- Soap Bubbles | No | |
| 190 Station | 12/01/2021 | Connector | Union | Bottom Union to Pocket Filter at Ground Level by Unit 13 Hatch. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |
| 190 Station | 12/01/2021 | Connector | Union | Bottom Union to Filter at Ground Level by Unit 13 Hatch. | Delay of Repair | | | Yes | The repair requires a vent blowdown to complete. |

3Q2021 LEAK MONITORING SURVEY REPORT SUMMARY

Transcontinental Gas Pipe Line Company, LLC
Compressor Station 190 – Howard County, Maryland
Part 70 Operating Permit No 24-027-00223



Pursuant to COMAR 26.11.41.07. 07A(1)(c), Transco hereby posts the following quarterly report summary of the leak monitoring survey conducted at Compressor Station 190 in Howard County, Maryland.

The summary report includes the information required in COMAR 26.11.41.07. 07A(1)(a), which includes the following:

- (i) Date of the survey;
- (ii) A list of each fugitive emission and repair;
- (iii) Any deviations from the initial methane monitoring plan or a statement that there were no deviations from the initial methane monitoring plan;
- (iv) Number and type of components for which fugitive emissions were detected;
- (v) Number and type of difficult-to-monitor fugitive emission components monitored;
- (vi) Instrument reading of each fugitive emissions component that requires repair when EPA Method 21 (40 CFR 60, Appendix A-7) is used for monitoring;
- (vii) Number and type of fugitive emissions components that were not repaired;
- (viii) Number and type of fugitive emission components placed on delay of repair and explanation for each delay of repair;
- (ix) The date of successful repair of the fugitive emissions component; and
- (x) Instrumentation used to resurvey a repaired fugitive emissions component that could not be repaired during the initial fugitive emissions finding.

Each LDAR survey summary report will be posted on the website for a period of at least two years from the date of the survey.

| Quarterly Monitoring Survey Report Summary | | |
|--|---------------------------------|---|
| Facility | Transco Compressor Station 190 | |
| Regulation(s) | COMAR 26.11.41 | |
| Survey Method(s) | OGI | |
| Equipment | 74900189 - GFX320 (Target GFX2) | |
| Report Summary | | Required by |
| Survey Date | 9/17/2021 | COMAR 26.11.41.07A.(1)(a)(i) |
| A List of Each Leak and Repair | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ii) |
| Deviated from Monitoring Plan | No | COMAR 26.11.41.07A.(1)(a)(iii) |
| Number and Type of Components found to have fugitive emissions. | 27 | COMAR 26.11.41.07A.(1)(a)(iv) |
| Number and type of difficult-to-monitor components monitored | NA | COMAR 26.11.41.07A.(1)(a)(v) |
| Number and type of components not repaired | 16 | COMAR 26.11.41.07A.(1)(a)(vii) - See Table 1 |
| Number and type of Components placed on Delay of Repair | 11 | COMAR 26.11.41.07A.(1)(a)(viii) - See Table 1 |
| Repair Date | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ix) |
| Method to Resurvey Repaired Components | See Table 1 | COMAR 26.11.41.07A.(1)(a)(x) |

NA = Not Applicable

TABLE 1
Monitoring Survey Summary

| Facility Name | Leak Date | Component Type | Component Sub Type | Location Description | Status | Repair Confirmation Date | Confirmation Method | Delay Of Repair | DOR Reason |
|---------------------------|-----------|----------------|--------------------|---|------------------|--------------------------|---------------------|-----------------|--|
| COMAR 26.11.41.07A.(1)(a) | (i) | | (ii) | (ii) | | (ix) | (x) | (viii) | (viii) |
| 190 Station | 9/17/2021 | Connector | Union | Threaded Connection of Union, South of Valve BV-1P-229. | Repair Confirmed | 9/27/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Connector | Fitted Connection | Threaded Connection of Pressure Alert Valve, North of Valve MD19 ab | Delay of Repair | | | Yes | The repair requires parts or equipment that takes longer than 30 days to be ordered and delivered. |
| 190 Station | 9/17/2021 | Connector | Plug | Plug in Yale Cap South of Valve 190A0 above Valve B-1. | Delay of Repair | | | Yes | The repair requires a facility shutdown in order to complete. |
| 190 Station | 9/17/2021 | Connector | Grease Zerk | North Grease Fitting, North of Valve 190A0 on Gate valve B-2. | Delay of Repair | | | Yes | The repair requires a facility shutdown in order to complete. |
| 190 Station | 9/17/2021 | Connector | Screwed Connection | Threaded Connection of Stem on Valve 190-S2. | Delay of Repair | | | Yes | The repair requires a facility shutdown in order to complete. |
| 190 Station | 9/17/2021 | Connector | Cap | Yale Cap South of Valve 190C0, above Valve B-1. | Repair Confirmed | 10/1/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Connector | Cap | Yale Cap North of Valve 190C0, above Valve B-2. | Repair Confirmed | 10/1/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Valve | Control Valve | Packing of Valve 190C0. | Delay of Repair | | | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 9/17/2021 | Connector | Plug | Plug in Needle Valve South of Valve MD-42 above Valve B-1 | Repair Confirmed | 9/30/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Connector | Cap | Yale Cap North of Valve MD-31, above Valve B-2. | Repair Confirmed | 9/27/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Connector | Cap | Yale Cap South of Valve MD-38, above Valve B-1. | Repair Confirmed | 9/30/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Valve | Control Valve | Body Seal of Valve MD-38. | Delay of Repair | | | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 9/17/2021 | Valve | Block Valve | Seat of Unit 13 Emergency Blowdown Valve. | Delay of Repair | | | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 9/17/2021 | Flange | Flange | Unloader Flange Seal 311, Unit 2. | Repair Confirmed | 10/1/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Flange | Flange | Unloader Flange Seal 104, Unit 4. | Repair Confirmed | 10/1/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Flange | Flange | Unloader Flange Seal 211, Unit 8. | Repair Confirmed | 10/5/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Flange | Flange | Unloader Flange Seal 314, Unit 8. | Repair Confirmed | 10/5/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Flange | Flange | Unloader Flange Seal 211, Unit 9. | Repair Confirmed | 10/5/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Compressor | Compressor | Seal between Distance Piece and Cylinder 3, Unit 10. | Delay of Repair | | | Yes | The repair requires a facility shutdown in order to complete. |
| 190 Station | 9/17/2021 | Compressor | Compressor | Seal between Distance Piece and Cylinder 2, Unit 10. | Delay of Repair | | | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 9/17/2021 | Connector | Plug | East Plug in Horizontal Fuel Gas Filter. | Delay of Repair | | | Yes | The repair requires a facility shutdown in order to complete. |
| 190 Station | 9/17/2021 | Valve | Control Valve | Packing of Bypass Valve, Unit 11. | Repair Confirmed | 10/6/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Valve | Control Valve | Packing of Bypass Valve, Unit 9. | Repair Confirmed | 10/5/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Valve | Control Valve | Packing of Suction Valve, Unit 9. | Repair Confirmed | 10/6/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Valve | Control Valve | Packing of Suction Valve, Unit 7. | Repair Confirmed | 10/6/2021 | Method 21 | No | |
| 190 Station | 9/17/2021 | Valve | Control Valve | Grease Fitting on Suction Valve, Unit 5 | Delay of Repair | | | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 9/17/2021 | Valve | Block Valve | Body Seal of PSV, Unit 8. | Repair Confirmed | 10/5/2021 | Method 21 | No | |

2Q2021 LEAK MONITORING SURVEY REPORT SUMMARY

Transcontinental Gas Pipe Line Company, LLC
Compressor Station 190 – Howard County, Maryland
Part 70 Operating Permit No 24-027-00223



Pursuant to COMAR 26.11.41.07. 07A(1)(c), Transco hereby posts the following quarterly report summary of the leak monitoring survey conducted at Compressor Station 190 in Howard County, Maryland.

The summary report includes the information required in COMAR 26.11.41.07. 07A(1)(a), which includes the following:

- (i) Date of the survey;
- (ii) A list of each fugitive emission and repair;
- (iii) Any deviations from the initial methane monitoring plan or a statement that there were no deviations from the initial methane monitoring plan;
- (iv) Number and type of components for which fugitive emissions were detected;
- (v) Number and type of difficult-to-monitor fugitive emission components monitored;
- (vi) Instrument reading of each fugitive emissions component that requires repair when EPA Method 21 (40 CFR 60, Appendix A-7) is used for monitoring;
- (vii) Number and type of fugitive emissions components that were not repaired;
- (viii) Number and type of fugitive emission components placed on delay of repair and explanation for each delay of repair;
- (ix) The date of successful repair of the fugitive emissions component; and
- (x) Instrumentation used to resurvey a repaired fugitive emissions component that could not be repaired during the initial fugitive emissions finding.

Each LDAR survey summary report will be posted on the website for a period of at least two years from the date of the survey.

| Quarterly Monitoring Survey Report Summary | | |
|--|---------------------------------|---|
| Facility | Transco Compressor Station 190 | |
| Regulation(s) | COMAR 26.11.41 | |
| Survey Method(s) | OGI | |
| Equipment | 74900189 - GFX320 (Target GFX2) | |
| Report Summary | | Required by |
| Survey Date | 4/16/2021 | COMAR 26.11.41.07A.(1)(a)(i) |
| A List of Each Leak and Repair | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ii) |
| Deviated from Monitoring Plan | No | COMAR 26.11.41.07A.(1)(a)(iii) |
| Number and Type of Components found to have fugitive emissions. | 27 | COMAR 26.11.41.07A.(1)(a)(iv) |
| Number and type of difficult-to-monitor components monitored | NA | COMAR 26.11.41.07A.(1)(a)(v) |
| Number and type of components not repaired | 21 | COMAR 26.11.41.07A.(1)(a)(vii) - See Table 1 |
| Number and type of Components placed on Delay of Repair | 21 | COMAR 26.11.41.07A.(1)(a)(viii) - See Table 1 |
| Repair Date | See Table 1 | COMAR 26.11.41.07A.(1)(a)(ix) |
| Method to Resurvey Repaired Components | See Table 1 | COMAR 26.11.41.07A.(1)(a)(x) |

NA = Not Applicable

TABLE 1
Monitoring Survey Summary

| Facility Name | Leak Date | Component Type | Component Sub Type | Location Description | Status | Repair Confirmation Date | Confirmation Method | Delay Of Repair | DOR Reason |
|---------------------------|------------|------------------------|------------------------|--|------------------|--------------------------|---------------------|-----------------|--|
| COMAR 26.11.41.07A.(1)(a) | (i) | | (ii) | (ii) | | (ix) | (x) | (viii) | (viii) |
| 190 Station | 04/16/2021 | Flange | Flange | North Pocket Cap Flange on East Side of Throw 3 , Main Unit #2. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Flange | Flange | Head Seal of Throw 3 , Main Unit #3 | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Flange | Flange | Head End Unloader Seal on Cylinder 3, Main Unit #4. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Flange | Flange | South Pocket Cap Flange on West Side of Throw 3 , Main Unit #10. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Flange | Flange | North Pocket Cap Flange on West Side of Throw 3 , Main Unit #10. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Flange | Flange | North Pocket Cap Flange on East Side of Throw 1 , Main Unit #10. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Flange | Flange | Overhead Cap Under Insulation on Blowdown Stack of Fuel Gas Line to Generator, West of Unit 13 Building. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Valve | Block Valve | Packing of Block Valve GV-03-040 for line A in Metering Buliding. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Valve | Block Valve | Packing of Suction valve, Main Unit #1. | Repair Confirmed | 5/12/2021 | Method 21 | No | |
| 190 Station | 04/16/2021 | Valve | Block Valve | Packing of Bypass valve, Main Unit #2. | Repair Confirmed | 5/13/2021 | Method 21 | No | |
| 190 Station | 04/16/2021 | Valve | Block Valve | Body Seal of Bypass valve, Main Unit #7. | Repair Confirmed | 5/13/2021 | Method 21 | No | |
| 190 Station | 04/16/2021 | Valve | Block Valve | Packing of Discharge Valve, Unit #5. | Repair Confirmed | 5/13/2021 | Method 21 | No | |
| 190 Station | 04/16/2021 | Valve | Block Valve | Packing of Bypass Valve, Unit #10. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Valve | Block Valve | Packing of Bypass valve, Main Unit #11. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Open Ended Line | OEL | Open-ended Line Missing Plug on Power Power Gas Line of Valve ESD3-0203, North of 1-10 Headers. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Flange | Flange | Body Seal of Lower Regulator North of Unit 11 Discharge Valve. | Awaiting Repair | - | - | Yes | The repair requires parts or equipment that takes longer than 30 days to be ordered and delivered. |
| 190 Station | 04/16/2021 | Pressure Relief Device | Pressure Relief Device | Seal of PSV-833 | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Valve | Block Valve | Packing of WKM Valve South of Inlet Scrubbers | Awaiting Repair | - | - | Yes | The component is isolated and temporarily out of service. |
| 190 Station | 04/16/2021 | Valve | Block Valve | Body Seal of Inlet Block Valve of Most North East Scrubber. | Awaiting Repair | - | - | Yes | The component is isolated and temporarily out of service. |
| 190 Station | 04/16/2021 | Connector | Screwed Connection | PIG signal | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Valve | Block Valve | Seal Between Stem and Actuator of Valve 190BO. | Awaiting Repair | - | - | Yes | The component is isolated and temporarily out of service. |
| 190 Station | 04/16/2021 | Valve | Block Valve | Packing of Valve S1 East Side of Valve Yard | Awaiting Repair | - | - | Yes | The repair requires a facility shutdown in order to complete. |
| 190 Station | 04/16/2021 | Valve | Block Valve | EBD Valve at 190 S4 | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |
| 190 Station | 04/16/2021 | Connector | Screwed Connection | Threaded Connection of Yale Cap on B2 Riser at Valve MD 39. | Repair Confirmed | 4/28/2021 | OGI | No | |
| 190 Station | 04/16/2021 | Connector | Screwed Connection | Threaded Connection of Plug Above Valve on Yale Cap, B1 Riser at Valve MD 42. | Repair Confirmed | 5/11/2021 | Method 21 | No | |
| 190 Station | 04/16/2021 | Connector | Flange | Flange of Power gas Monitor Manifold on Valve S11, North End of Valve Yard. | Awaiting Repair | - | - | Yes | The repair requires parts or equipment that takes longer than 30 days to be ordered and delivered. |
| 190 Station | 04/16/2021 | Valve | Block Valve | Seat of Unit 13 Emergency Blowdown Valve. | Awaiting Repair | - | - | Yes | The repair requires a blowdown in order to complete. |